GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Revenue (DM) Department - National Cyclone Risk Mitigation Project (NCRMP) – Phase-II – Orders issued in G.O.Rt.No.171, Revenue (DM.III) Department, Dated: 09.08.2012- Amendment to the G.O - Issued.

==========

REVENUE (DISASTER MANAGEMENT.NCRMP) DEPARTMENT

G.O.RT.No. 94 **Dated: 06.06.2015.**

Read the following:-

1. G.O.Rt.No.171, Revenue (DM.III) Department, dated 09.08.2012.
2. Letter No. AEE2/DEE1/NCRMP/East-Godavari/RAS- RHB/Katrenikona 014/2015, dated 23.04.2015 of Chief Engineer, PR, NCRMP, Hyderabad.

--:000:--

O R D E R:-

Orders have been issued in the G.O 1st cited, according Administrative Sanction/Revised Administrative Sanction for Multipurpose Cyclone Shelters (MPCS), Roads to Cyclone Shelters (RCS) & Roads to Habitations (RHB) to be executed by Panchayati Raj Department in Coastal Districts of Andhra Pradesh.

2. In the letter 2nd read above, Chief Engineer, PR, NCRMP has submitted Revised Administrative Sanction proposal for the following package/works, as the increase in cost is mainly due to excess tender premium, price adjustment, difference in cost of Cement due to design mix and certain deviations which are essential as per site conditions.

District	Package No.	Name of the work	Original Administrative sanction		Revised Administrative sanction	
			No. of works	Estimate Cost (Rs.in Lakhs)	No. of works	Estimate Cost (Rs.in Lakhs)
1	2	3	4	5	6	7
East Godavari	NCRMP/ B-W/AP/RHB/ PRED/04/ Katrenikona/ 014	1.Road from Guthena deevi to Gogullanka 2.Road from R & B road to Ramalayampeta Pallamkurru (v)	2	155.00	2	185.65

3. In continuation to the orders issued in reference 1st read above, Government after careful examination of the entire matter, hereby accord Revised Administrative Sanction for the above package/works as below:-

District	Package No.	Name of the work	Original Administrative sanction		Revised Administrative sanction	
			No. of works	Estimate Cost (Rs.in Lakhs)	No. of works	Estimate Cost (Rs.in Lakhs)
1	2	3	4	5	6	7
East Godavari	NCRMP/ B-W/AP/RHB/ PRED/04/ Katrenikona/ 014	1.Road from Guthena deevi to Gogullanka 2.Road from R & B road to Ramalayampeta Pallamkurru (v)	2	155.00	2	185.65

(Contd.....2)

3. The expenditure sanctioned at para (3) above shall be debited to the following Head of Account:-

> "4250 – Capital outlay on other social services - MH 101 Natural Calamities G.H.12 Centrally Assisted State Plan Schemes SH (04) construction of Cyclone Shelters and SH (05) construction of Roads & Bridges – 530 Major works – 531 Other expenditure".

5. The Chief Engineer, PR, NCRMP, Hyderabad shall take necessary further action in the matter accordingly.

6. A copy of this order is available on internet and can be accessed at the address:- www.ap.gov.in/goir

7. This order issues with the concurrence of Finance (Exp. Rev.) Department vide their U.O.No.1190-PFS (FP)/219/82/Exp.Rev/10, dated: 15-06-2010.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

J.C. SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
Chief Engineer, Panchayat Raj, NCRMP, Hyderabad.
Accountant General, Andhra Pradesh, Hyderabad
Director of Works Accounts, M.J.Road, Manoranjan Complex, Hyderabad.

Copy to:-
Engineer-in-Chief, PR, Hyderabad.
P.S. to Vice – Chairman, NDMA, New Delhi
P.S. to Chief Secretary to Government of Andhra Pradesh, A.P Secretariat,Hyderabad.
P.S. to Principal Secretary to Panchayati Raj & Rural Development Department, A.P. Secretariat, Hyderabad.
P.S. to Principal Secretary Finance Department, AP Secretariat, Hyderabad.
P.S. to Principal Secretary to Government, Revenue (D.M) Department, A.P. Secretariat, Hyderabad.
P.S. to Director (DM) & Ex. Officio Deputy Secretary to Government, & Project Director, NCRMP, Revenue (D.M) Department, A.P. Secretariat, Hyderabad.
Member NDMA, New Delhi.
Joint Secretary, Disaster Management, MHA, New Delhi
Joint Secretary, Mitigation, NDMA, New Delhi
Project Director, NCRMP, NDMA, New Delhi
Task Team Leader (TTL), World Bank, New Delhi (By e-mail)
Procurement Specialist, World Bank, New Delhi (By e-mail)
District Collector of East Godavari at Kakinada.
Project Manager, Third Party Quality Audit (TPQA), Secunderabad.
SC/SF.

//FORWARDED BY ORDER//

SECTION OFFICER